

EXACOR® UNDERLAYMENT PRODUCT INSTALLATION CHECKLIST

General Contractor/Installer Project Name		Project Name	Project Location				
	Observer's Name	Jobsite Superintendant [Date of O	bsorvat	ion		
		DDUCT INSTALLATION CHECKL		bservat	.1011		
		DDUCT INSTALLATION CHECKL	1		N. /A		
#	Item		YES	NO	N/A	Other*	
EXACOR® Underlayment							
1	Is subfloor min. 23/32" performance	e category?					
2	What subflooring type was used? Plywood OSB		Brand:	Brand:		Thickness:	
3	Is subflooring flat and level prior to	underlayment installation?					
4	Was subflooring free of debris, oil, v	vater, grease and other contaminants?					
5	Are panels installed smooth side fac	ing up?					
6	Was construction adhesive used be subfloor in a 24 in. grid pattern?	tween EXACOR underlayment and					
7	Are panels insalled tight on all edge	s?					
8	Are fasteners ring shank nails having	g diameter of 0.113" x min. 1.5" length?					
9	Are fasteners used to install EXACC resistant? (electro-galvanized or be						
10	Is edge fastener spacing 6' oc maxii	num?					
11	Is field fastener spacing 12" oc maximum?						
12	Are fasteners 1/2" minimum from panel edges?						
13	Are fasteners 2" minimum from pan	el corner?					
			•		•		
Notes:							

This observation report is being provided at your request and for your benefit and at no cost to you. This report is intended to be used only by you and is intended for general information purposes only; it is not a substitute for specific professional advice. In preparing this report, Huber Engineered Woods LLC (HEW) used reasonable efforts to provide information relating to the installation of EXACOR" products at the project site identified above. HEW DOES NOT WARRANT OR GUARANTEE THE ACCURACY, COMPLETENESS, OR ADEQUACY OF THE INFORMATION CONTAINED IN THE REPORT RECARDING YOUR PROJECT, AND HEW HEREBY SPECIFICALLY DISCLAIMS ANY LIABILITY FOR THE CONTENT OF THIS OBSERVATION REPORT AND FOR THE CONSEQUENCES OF ANY ACTIONS TAKEN ON THE BASIS OF THE INFORMATION PROVIDED. The observation was done the report created during the construction or as such, not all aspects of the installation may have been accessible, viewable or complete. Work executed after the completion of these forms may affect the installation as observed. Any reference to or mentioning of any other commercial product, process, or service (or provider of such product, process or service) by trade name, trademark, hyperlink, or otherwise, does not constitute or imply an endorsement or recommendation by Huber Engineered Woods LLC and is for informational purposes only. © 2017 Huber Engineered Woods LLC. EXACOR, the EXACOR logo and the accompanying design are trademarks of Huber Engineered Woods LLC. Huber is a trademark of J.M. Huber Corporation. HUB 82390 REV 02/09/2024