



EXACOR™ WALL SHEATHING PRODUCT INSTALLATION CHECKLIST

General Contractor/Installer	Project Name	Project Location
Observer's Name	Jobsite Superintendent	Date of Observation

EXACOR PRODUCT INSTALLATION CHECKLIST:

#	Item	YES	NO	N/A	Other*
EXACOR™ Wall Sheathing					
1	Is smooth side facing the exterior?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2	Are panels installed tight on all edges?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3	Are all panel edges supported with framing or blocking?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4	Are fasteners used powder coated, stainless steel, yellow zinc coated or hot-dipped galvanized?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5	What fasteners are used (Size & Length)?				
6	Is edge fastener spacing: 6" o.c. maximum?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7	Is field fastener spacing: 12" o.c. maximum?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8	Are fasteners 3/8" minimum from panel edges?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9	Are fasteners 2" minimum from panel corners?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10	What framing type is used? (Fire Treated, Solid Sawn)				
11	Are panels being used for shear resistance?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12	If yes, what is the on-center fastener spacing (edge/field)?				
13	Was a water-resistant barrier installed?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14	What type of water-resistant barrier used (Brand)?				
15	Are panels installed continuously over a minimum of 3 studs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Notes:

This observation report is being provided at your request and for your benefit and at no cost to you. This report is intended to be used only by you and is intended for general information purposes only; it is not a substitute for specific professional advice. In preparing this report, Huber Engineered Woods LLC (HEW) used reasonable efforts to provide information relating to the installation of EXACOR™ products at the project site identified above. HEW DOES NOT WARRANT OR GUARANTEE THE ACCURACY, COMPLETENESS, OR ADEQUACY OF THE INFORMATION CONTAINED IN THE REPORT REGARDING YOUR PROJECT, AND HEW HEREBY SPECIFICALLY DISCLAIMS ANY LIABILITY FOR THE CONTENT OF THIS OBSERVATION REPORT AND FOR THE CONSEQUENCES OF ANY ACTIONS TAKEN ON THE BASIS OF THE INFORMATION PROVIDED. The observation was done and the report created during the construction process and as such, not all aspects of the installation may have been accessible, viewable or complete. Work executed after the completion of these forms may affect the installation as observed. Any reference to or mentioning of any other commercial product, process, or service (or provider of such product, process or service) by trade name, trademark, hyperlink, or otherwise, does not constitute or imply an endorsement or recommendation by Huber Engineered Woods LLC and is for informational purposes only. © 2017 Huber Engineered Woods LLC. EXACOR, and the accompanying design are trademarks of Huber Engineered Woods LLC. Huber is a trademark of J.M. Huber Corporation. Huber Engineered Woods products are covered by various patents. See EXACOR.com for details. VERSION 1 20210525 HUB 82436 REV 05/21

*If checked other, please explain in additional notes. List the number of the item you are providing an explanation for.